
Glashaboy Flood Relief Scheme Programme Update June 2016

Cork County Council



Progress Update Summary

Stage 1	Stage 2	Stage 3				
Reports	Planning	Detailed Design and Tendering				
	Activities this Period May – June 2016					
Close out remaining draft stage 1 reports – Hydraulics and Options Reports	Detail Specialist Survey	Topographical and CCTV Survey commenced. Site Investigation tenders being assessed.				
	EIS underway	Progress Scheme Detailed Design.				
Activities next period July – August 2016						
	Continue Scheme Planning Drawings and EIS	Continue Scheme Detailed Design.				
	Public Exhibition	Continue Scheme Detailed Design.				
Key Drivers and Constraints						
	Summer season environmental surveys	Tandas Process - Ell aussummant vides				
	Statutory Requirements of Arterial Drainage Acts	Tender Process – EU procurement rules				
Key Risks						
	Results of summer season environmental surveys – further work required	Amendments to scheme design following Public Exhibition				
	Landowner disputes	Funding				
	Marginal Benefit Cost Ratio of Scheme	Tender process - legal challenges unsuccessful tenderers				
Scheme Details						

Marginal Benefit Cost Ratio of Scheme		tenderers				
Scheme Details						
Works Scope: April 2016	Sallybrook Industrial Estate: Gla: Sallybrook Industrial Estate: Cois Hazelwood: Glashaboy River — 3G Shopping Centre Road Bridge rep Hazelwood: Springmount Stream Meadowbrook: Glashaboy River Riverstown Road Bridge by cleari Meadowbrook: Drainage — storm O'Callaghan Park Brooklodge: Butlerstown Stream Copper Valley Vue — Glenmore S St Patrick's Mill and The Fountai The Groves: Glashaboy River — di	- 20m direct defences - culvert replacement at R630 - 345m direct defences - conveyance improvements at ng western and eastern arch inwater pump and collector drain – road re-grading towards - culvert replacement - conveyance improvements tream – flood relief culvert –conveyance improvements ins- individual property protection measures	Cost	Construction estimated cost €7.1m incl. VAT Consultants - Arup €525,000 incl. VAT (estimated based on construction cost estimate) Funding: 100% OPW		

