



Glanmire Flood Relief Scheme

30/05/24 To 26/06/24

EMS 034 REVoo

Details					
Project:	Glanmire Flood Relief Scheme				
Auditor:	SD/LD	Audit Period:	June		
Locations Audited:	All sites.				

Week 30th May – 9th June

Comments/Observations

- Little Robin plant transplanted from Cois na Gleann culvert and New Line culvert walls to St. Joseph Roman Catholic Parish grounds.
- TBT: Spill Response Training 06/06/24
- 8no. sondes installed.
- Vegetation surveyed for nesting birds at Cois na Gleann culvert prior to clearance.
- Springmount Stream overpumped 06/06/24 fish recovery completed by Environmental Team using hand nets. European Eel [12] juvenile Brown Trout [9]
- 30th May 9th June: No Otter sightings on cameras monitoring N2, C2, N6C and N6D.
 - o Mammal sightings: **Holt N6D** Fox 5th June, Cat 7th, 8th & 9th June

Week Commencing 10th June

Comments/Observations

- Site Clearance commenced at Grandon's/Eurofins Works supervised by site ecologist. No Japanese knotweed growth visible, no rhizomes uncovered. No nesting birds present in trees. 5no. Hornbeams felled, 2no. young Alder.
- Trench dug for AC Watermain diversion HDD (Circus Field) works supervised by site ecologist. No Japanese knotweed rhizomes present in the excavation location.
- 10th 16th June: No Otter sightings on cameras monitoring N2, C2, N6C and N6D.
 - o Mammal sightings: **Holt N6C** Cat 10th, 11th & 15th June, Fox 11th June; **Holt N6D** Cat 10th, 11th, 12th & 15th June, Fox 11th & 13th June.

Week Commencing 17th June

Comments/Observations

- Trees (26no. Sycamore, Alder, Willow) removed at Grandons 18/06/24. Trees surveyed for active bird nests prior to felling.
- IFI site visit to discuss plans for 2024 (July Sept) instream works 18/06/24
- Ground nest found 19/06/24 in area where trees were removed at Grandons. Identified as a Mallard (*Anas platvrhynchos*) nest.
- Sheet piling commenced at Springmount (19/6/24) Noise and vibration monitor being moved in line with the works NVM placed between works and the nearest residential receptor.
- 17th 23rd June: No Otter sightings on cameras monitoring N2, C2, N6C and N6D.
 - o Mammal sightings: **Holt N6C** Fox 18th & 19th June, Cat 18th June; **Holt N6D** Cat 17th, 18th, 20th & 21st June, Fox 18th, 19th & 23rd June, Dog 20th June.

EMS 034 Rev 01 Page 2 of 9

Week Commencing 24th June

Comments/Observations

- High silt levels in Glenmore stream, not associated with works. Followed silt approx. 750m upstream did not locate the source of the silt.
- Little robin transplanted into pots from New Line culvert and walls, 26/06/24
- New concrete wash-out area installed at New Line storage compound.
- 24th 30th June: No Otter sightings on cameras monitoring N2, C2, N6C and N6D.
 - o Mammal sightings: **Holt N6C** Cat 24th June, Fox 24th June; **Holt N6D** Cat 24th June,

Ecological Licenses Schedule						
GFRS – Ecological Licences						
ECOLOGICAL FEATURE	LICENCE TYPE	<u>STATUS</u>	START DATE	EXPIRY DATE		
Badgers	Derogation	Not Required	N/A	N/A		
Bats	Derogation	Not Required	N/A	N/A		
IAPS	Transport - JKW	Active	02/01/2024	31/06/2024		
Otters	Derogation	Active – Holts N2, C2, N6C & N6D	22/02/2024	31/12/2024		
Otters	Photograph/Film Wild Animals	Active	01/04/2024	31/10/2024		
E-Fishing – Cois na Gleann	Section 14	Received	01/07/2024	31/07/2024		
E-Fishing – All Areas	Section 14	Received	01/07/24	31/09/2024		

July Look Ahead				
Area	Activity/Sensitive Feature			
Sallybrook/Eurofins	Sheet piling – silt management, noise & vibration			
	Rock armour – silt management			
	Embankment work – Japanese knotweed			
Grandons	Sheet piling – instream work, silt management/contaminated ground			
Cois Na Gleann	Culvert installations – silt management			
Hazelwood	Bridge Extension – instream works, silt management/Japanese knotweed/			
	electrofishing			
Funeral Home	Ground water management			
Meadowbrook	Outfall – Ground/surface water management			
	Sheet piling – instream works, silt management, noise & vibration, Japanese			
	knotweed, electrofishing			
	Dredging – instream works, silt management			
Springmount	Dredging – silt management			
Copper Valley	Ground/surface water management (over pumping). Electrofishing.			
New Line	Culvert installation - ground/surface water management			

Audit Acceptance/Sign-Off				
Auditor Signature	Site Representative Signature			
S. Dale L. Dolan	M. Snow			

Space provided on following pages for Figure

EMS 034 Rev 01 Page 3 of 9



