



Glanmire Flood Relief Scheme

28/09/2023 To 27/10/23

EMS 034 REVoo



Details				
Project:	Glanmire	Glanmire Flood Relief Scheme		
Auditor:	Tim Field	Audit Period:	October	
Locations Audited	: All site.			

Week Commencing 2nd October

Comments/Observations

- Permit to pump system implemented across the site, permit system in place to better control pumping activities across the project. (see photo 1)
- Tree felling continuing AT Meadowbrook estate Permit to clear vegetation in place for this activity and signed off by ECoW (See photo 2).
- Concrete poured at Bleach hill culvert works, ECoW supervision in place and pH monitoring of the water continuing during the pour. pH remaining stable at 8.1
- Review of Knotweed exclusion zone deemed unsatisfactory Action to improve the exclusion barriers in this zone (See photo 3)
- Oil spill occurred on Thursday 5th by the tree surgeon supply chain partner, spill originating from a failure in a hydraulic hose. Emergency spill response plan deployed and the spill was contained with absorbent granules. Road sweeper deployed to clean up any residual oil from the public highway. (See photo 4 & 5)

Week Commencing 9th October

Comments/Observations

- Pumping activities continuing at Bleech hill to complete the in stream works under extension for in stream works.
- Pumping activities continuing at Sallybrook under Permit to pump Settlement tank in place to remove silt
 from the water. Water discharging over ground at the rear of Sallybrook house which caused the discharging
 water to pick up more silt. Pumping was stopped and control measures reviewed with stone being placed at the
 discharge point to prevent eroding of the ground and silting of the water. (see photo 6)
- Tree felling continuing at Meadowbrook, Ivy covered trees were removed under ECoW and placed on the ground for over 48 hours. (see photo 7)
- Backfilling at Bleech hill continuing to complete the works in this area no ecological or environmental impact observed during these activities. Stone placed in the culvert was replaced with the correct stone.
- Incorrect storage of waste drums in Area 1 compound (see photo 8)
- Flood event occurred on Wednesday 11th of October. Flooding overtopped the temporary sheet piles around the back of Sallybrook house Floodwaters were allowed to escape via a designed channel released back into the river, mitigating the risk of trapping fish behind the sheet piles, area was assessed by the ECoW and confirmed that no fish were stranded behind the sheet piles. (see photo 9)

EMS 034 Rev 00 Page 2 of 14

ENVIRONMENTAL AUDIT

- Otter derogation license has been extended to the end of December 2023. Ongoing monitoring of the holts is being undertaken by specialist consultant.
- Tree mulching at site compound in area has finalised, with full biosecurity measures implemented (Washdown of machinery etc.) (See photo 10, 13, 14, 15).

Week Commencing 16th October

Comments/Observations

- Concrete poured at Sallybrook manholes, pH recorded above the threshold for pH (9.3) so water was not pumped. Water was tinkered and discharged over ground to prevent elevated pH water entering the watercourse.
- Storm Babat hit on Wednesday the 18th, causing extensive flooding across the project. Emergency response allowed for the prevention of a lot of flooding to the Hazelwood shopping center.
- Recovery/ clean up works following the flooding events for the rest of the week.
- Oil boom remains in river by Eurofins/Sallybrook house to be removed.
- Otter holt monitoring cameras have been damaged during the flood event of storm Babet, cameras will be replaced and monitoring will recommence when cameras are available.

Week Commencing 23rd October

Comments/Observations

- Drainage works move into JK exclusion zone this week. Area to be closed off once plant is in, plant to remain in exclusion zone for duration of works, plant to be power washed once works completed. Record sheet to be signed.
- Sondes off hired Fri 27th. Handheld monitor on site to record water discharges.
- Fencing placed beside otter holt N6 exclusion zone. Derogation licence in place.
- Tree bunded in front of Sallybrook House Action to remove the bund from under the canopy of the tree to
 prevent the suffocating of the tree.
- Riverbank erosion at Bleach hill. + damaged/unstable tree. Area to be assessed over the winter months and decision to be made on any corrective actions needed during the in season works.
- TBT given on working in areas with Japanese Knotweed and on the Permit to Pump water process.
- Knotweed exclusion zone in area 1 compound has improved. (See photo 11 & 12)

EMS 034 Rev 00 Page 3 of 14



Ecological Licenses Schedule

Comments/Observations

	GFRS – Ecological Licences			
Ecological Feature	<u>Licence Type</u>	<u>Status</u>	Start Date	Expiry Date
Badgers	Derogation	Not Required	N/A	N/A
Bats	Derogation	Not Required	N/A	N/A
IAPS	Transport - JKW	Active	31/08/2023	31/12/2023
Otters	Derogation	Active – Holts N2 & N6	28/08/2023	31/12/2023

Environmental Look Ahead

Comments/Observations

Works for the month ahead will entail the following from an environmental perspective.

- Pumping of water across project will remain to be an environmental risk on the project. Permit to pump water has been implemented and is being used across the project and will continue.
- Works in Hazelwood shopping center will commence with topsoil stripping. Silt runoff mitigation will be assessed an implemented where required.
- Water samples at the drainage at Grandon's station will be taken and results submitted to the ER for interpretation.
- Bat boxes will be procured and placed in strategic location as per the requirements of the specification and in consultation with the ER ECoW.
- A sample plan will be undertaken for material to be removed from Pat O Donnell's yard to determine the extent and location of any potential contamination at the site.
- · Erosion protection matting will be placed on any exposed surfaces to prevent soil degradation and silt runoff.
- Spill response refresher training to be organised in the coming month for site operatives.

EMS 034 Rev 00 Page 4 of 14

ENVIRONMENTAL AUDIT


Action	Assigned to	Action Close Out Date
Sample plan of material to be excavated at Pat O Donnell's	TF/SD/MW	30/11/23
Spill response training to be organized	TF/SD	30/11/23
Erosion Matting to be placed on exposed soil	TF/SD/MB	15/11/23
Bund around tree in Sallybrook to be removed from under the canopy	MB	03/11/23
Further signage required for the knotweed area in area 1 compound	MD/TF	10/11/23
Remove oil boom from river	MB	10/11/23

Audit Acceptance/Sign-Off			
Auditor Signature	Site Representative Signature		
T. Field	J. O'Sullivan		

Space provided on following pages for Images

EMS 034 Rev 00 Page 5 of 14








EMS 034 Rev 00 Page 6 of 14







EMS 034 Rev 00 Page 7 of 14









EMS 034 Rev 00 Page 8 of 14







EMS 034 Rev 00 Page 9 of 14