

**Glashaboy Flood Relief Scheme
Environment Monitoring Group Meeting # 14**

Project	Glashaboy Flood Relief Scheme		
Location	Various – TEAMS meeting	Date	29 th Sept 2023
Attendance	Roslyn McCarthy CCiC Graham Whittaker CCoC Sinead Gavin OPW		
Apologies	Conor O’Leary CCiC Niamh O’Callaghan CCiC		

Meeting Minutes:

1. The requested instream window extensions at (Bleech Hill) Cuil Chluthair and Springmount were discussed. ECOW had submitted a single report covering the two locations. It was agreed that a separate report is required for each location.
2. Additional information will be required to support the submission for Cuil Chluthair, SG to outline information for the ECOW to consider including in their report. This report is needed for working at that location next week. GW to revert to the ECOW.
3. It was agreed by the EMG it would be preferable for the works to be continued to completion at Cuil Cluthair, rather than stopping and resuming works next year.
4. The Springmount application is not considered urgent and replies to the ECOW can be made next week.
5. A letter outlining our proposal to grant the extension at both sites to be sent to IFI, this will outline our justification to continue the works to completion this year.
6. GW to circulate signoff sheet once updated Cuil Cluthair document received and agreed by the EMG.
7. Future EMG meetings, these will be the 1st Tuesday of every month at 15:00 (via Teams).

Next EMG meeting Tuesday 03rd October 2023 at 15:00