

Environment Monitoring Group (EMG) Change Order Register

Glashaboy Flood Relief Scheme

Change Order No.	Description	Date	Decision	
1	Pumping station relocation - Sallybrook	29/04/2022	Approved	Sign-off form 1
2	New domestic w/w treatment system - Sallybrook House	29/04/2022	Approved	Sign-off form 1
3	Increased flood defence wall height - Grandons (shop)	29/04/2022	Approved	Sign-off form 1
4	Flood defence wall change - RC to SP - Grandons	29/04/2022	Approved	Sign-off form 1
5	Increased flood defence wall height - Grandons (yard)	29/04/2022	Approved	Sign-off form 1
6	Hazelwood Avenue - flood defence wall realignment	29/04/2022	Approved	Sign-off form 1
7	Hazelwood Avenue - bridge extension	29/04/2022	Approved	Sign-off form 1
8	Pumping station relocation - Hazelwood	29/04/2022	Approved	Sign-off form 1
9	Pumping station removal (foul) - Meadowbrook	29/04/2022	Approved	Sign-off form 1
10	New storm water drainage network - Meadowbrook	29/04/2022	Approved	Sign-off form 1
11	Pumping station removal - Coppervalley Vue	29/04/2022	Approved	Sign-off form 1
12	Realignment of boundary wall - Brooklodge	29/04/2022	Approved	Sign-off form 1
13	Increased flood defence wall height - The Grove	29/04/2022	Approved	Sign-off form 1
14	Additional section of flood defence wall - The Grove	29/04/2022	Approved	Sign-off form 1
15	New additional vehicle restraint system - New Line bridge	29/04/2022	Approved	Sign-off form 1
16	New step-pool feature - New Line bridge	29/04/2022	Approved	Sign-off form 1
17	Extension to the period for In-Stream works (May & June) related to the culvert replacement works at Cuil Cluthair, Cois na Gleann and Springmount.	17/10/2022	Approved	Sign-off form 2
18	Additional flood relief works within Area 4	03/02/2023	Approved	Sign-off form 3
19	Approval of updated CEMP document	15/09/2023	Approved	Sign-off form 4

20	Approval of In-stream works in October 2023 at Bleech Hill	29/09/2023	Approved	Sign-off form 5
21	Approval of additional In-stream work extension in October 2023 at Bleech Hill	05/10/2023	Approved	Sign-off form 6
22	VEP001 - Shortening of Sheetpiles in Area 1 for sections H-H, J-J & N-N (Sallybrook)	23/04/2024	Approved	Sign-off form 7
23	VEP005 - Change of wall construction from reinforced concrete to sheet-piles in Area 1 Ch414.74 to Ch531.15 (Sallybrook House)	23/04/2024	Approved	Sign-off form 7
24	VEP010 - Change of wall construction from reinforced concrete to sheet-piles in Area 2 Ch0 - Ch399.49 (Meadowbrook Estate)	23/04/2024	Approved	Sign-off form 7
25	VEP013 - Change of wall construction from reinforced concrete to sheet-piles in Area 1 Ch150.80 - Ch183.71 (Grandons Mill Race)	23/04/2024	Approved	Sign-off form 7
26	VEP014 - Change of wall construction from reinforced concrete to sheet-piles in Area 2 Ch7.5 - Ch150.8 (Grandons Main Wall)	23/04/2024	Approved	Sign-off form 7
27	VEP015 - Change of wall construction from reinforced concrete to sheet-piles in Area 1 Ch227.91 - Ch368.3 (Gym Building)	23/04/2024	Approved	Sign-off form 7
28	Memo 18 - Proposed additional tree felling during bird nesting season	15/07/2024	Approved	Sign-off form 8
29	Memo 20 - Cois na Gleann Reinstatement	25/07/2024	Approved	Sign-off form 9
30	VEP017 - Change of wall construction from reinforced concrete to sheet-piles in Area 2 C01_L03 CH0 - CH75.78	27/03/2025	Approved	Sign-off form 10
31	Memo 25-02 - Change of flood defence construction from earth embankment to sheet-piles in Area 1, Ch 0.00 to Ch 41.30	01/09/2025	Approved	Sign-off form 11
32	Change of flood defence construction from battered embankment to sheet-piles in Area 2, along Glanmire Credit Union site.	01/09/2025	Approved	Sign-off form 12
33	Approval of In-Stream works in October 2025 relating to the flood defence wall completion and associated riverbed reinstatement at Glanmire Credit Union.	16/09/2025	Approved	Sign-off form 13
34	Glashaboy River Reinstatement - Installation of flow deflectors	08/10/2025	Approved	Sign-off form 14
35	Pumping station removal - Grandons (Sallybrook)	04/12/2025	Approved	Sign-off form 15
36	Installation of additional fencing along the toe of the embankment in Area 1	13/01/2026	Approved	Sign-off form 16
37	Change in scope of works to Sallybrook house drainage in Area 1	05/03/2026	Approved	Sign-off form 17
38	Installation of RC Wall at Grandons in Area 1	05/03/2026	Approved	Sign-off form 17
39	Change in scope of works to quay wall in Area 4	05/03/2026	Approved	Sign-off form 17