

Progress Update Summary

Stage 1 Scheme Development	Stage 2 Planning	Stage 3 Detailed Design
Activities this Period Sept/Oct 2022		
Finalisation of Public Participation Day No 3 Report Consideration of submissions from public and stakeholders in finalisation of preferred option Liaison with stakeholder and landowners ongoing Assessment of interaction with other infrastructure projects is ongoing Preparation of Options Report commenced Environmental baseline survey updates ongoing	Due to commence in 2023	Due to commence in 2024
Activities next period Nov/Dec 2022		
Liaison with stakeholder and landowners ongoing wrt submissions received Assessment of interaction with other infrastructure projects will continue Environmental baseline survey updates will be finalised Preparation of draft Options Report will be finalised	Not Applicable	Not Applicable
Key Drivers and Constraints		
Summer and Winter season environmental surveys	Environmental Protected Areas (SAC, NHA)	Tender Process – EU procurement rules
Key Risks		
		Amendments to scheme design following Public Exhibition/ Planning
Interaction with other infrastructure projects Landowner and stakeholder submissions	Environmental Legislation effective from May 2017	Funding
Eurowiter und Stakenolder Susmissions		Tender process - legal challenges unsuccessful tenderers



