



**Note:** Project programme above is current estimate only and subject to revision.

**Progress Update Summary**

Stage 2	Stage 3
<b>Planning</b>	<b>Detailed Design and Tendering</b>
<b>Activities August – October 2020</b>	
Amend design in line with Confirmation Report comments.	Completion of detailed design
	Invasive species treatment
	Procure advance Archaeological Survey
<b>Activities next period October - December 2020</b>	
Confirmation of the scheme expected from Department of Public Expenditure and Reform (DPER) in this period	Completion of Phase 1 tender package
<b>Key Drivers, Constraints and Risks</b>	
The timeline for Confirmation process is uncertain.	Delivery of tender package for Phase 1 is contingent on receipt of Confirmation from DPER.

**Scheme Details**

<b>Works Scope:</b>	<p><b>Phase 1 Contract</b>          Area 5: Blackpool Retail Park          Area 6: Orchard Court, Blackpool Church          Area 7: Watercourse Road          Area 8: Spring Lane</p> <p><b>Phase 2 Contract:</b> Commons Inn to Fitz's Boreen</p> <p><b>Phase 3 Contract:</b> Upstream of Commons Inn &amp; Dulux and Sunbeam</p>
---------------------	--