

Glashaboy Flood Relief Scheme
Environment Monitoring Group Meeting # 40

Project	Glashaboy Flood Relief Scheme		
Location	Various	Date	22/07/2025
Attendance	Graham Whittaker CCoC Maria O'Shaughnessy OPW David Carasco Lopez CCiC Conor O'Leary CCiC		
Apologies			

Meeting Minutes:

1. Monthly Environmental Audit reports:
 - Comments on the reports for March & April 2025 have been sent to the ECoW. No updates received.
 - Report for May received from ECoW, currently being reviewed.
2. Contamination event in Sallybrook – 2nd incident when ground was disturbed while laying drainage, no contamination to the river. Arup finalising report on solution for review.
3. CEMP – Sorensen issued updated CEMP (rev08) at the end of June, currently being reviewed by EMG.
4. Fish-pass at Bleach Hill – Site meeting held with consultant and landowner at location on 24/04/2025. Consultant sent preliminary report to OPW but looking for expanded scope of work. OPW reviewing and considering alternative consultant.
5. Riverbed reinstatement at Brooklodge/CVV. ECoW has reviewed the channel and proposed a solution to be incorporated. Site team issued change order to Sorensen to complete work during in-stream period. OPW has queries on current design.
6. Biodiversity plan –ECoW currently progressing the pricing (cost, labour and maintenance) for each of the biodiversity. ECoW noted that none of the measures are dependant on the summer instream season. ECoW to be asked can individual measures be progressed as areas are being closed out?
7. Archaeology was discussed and EMG to request update from Sorensen.
8. Monthly reports mentioned a number of Environmental Incident Reports. ECoW confirmed to the EMG that an up-to-date register is being kept along with all the associated reports.
9. Sorensen confirmed to the EMG that all licences and appropriate persons are in place ahead of the instream period.

Next EMG meeting: Thursday 21st August @ 11:00