

Glashaboy Flood Relief Scheme
Environment Monitoring Group Meeting # 39

Project	Glashaboy Flood Relief Scheme		
Location	Various	Date	26/06/2025
Attendance	Graham Whittaker CCoC Maria O'Shaughnessy OPW David Carasco Lopez CCiC Conor O'Leary CCiC		
Apologies			

Meeting Minutes:

1. Monthly Environmental Audit reports:
 - Comments on the reports for March & April 2025 have been sent to the ECoW.
 - Report for May has not been received from ECoW.
2. Contamination event in Sallybrook – 2nd incident when ground was disturbed while laying drainage, no contamination to the river. Site meeting held with Arup to agree solution. Arup to provide report on solution for review.
3. CEMP – Sorensen due to issue updated CEMP before end of June.
4. Fish-pass at Bleach Hill – Site meeting held with consultant and landowner at location on 24/04/2025. Consultant sent preliminary report to OPW. Consultant currently progressing detailed design and modelling.
5. Riverbed reinstatement at Brooklodge/CVV. ECoW has reviewed the channel and proposed a solution to be incorporated. Site team preparing change-order to issue to Sorensen to complete work during in-stream period.
6. Biodiversity plan –ECoW currently progressing the pricing (cost, labour and maintenance) for each of the biodiversity measures being considered, to enable the EMG to secure funding from the OPW. ECoW noted that none of the measures are dependant on the summer instream season.
7. Archaeology was discussed and EMG to request update from Sorensen.
8. Monthly reports mentioned a number of Environmental Incident Reports, ECoW to be requested to confirm to the EMG that an up-to-date register is being kept along with the associated reports.
9. The upcoming in-stream season, EMG to request confirmation from Sorensen that all licences and appropriate persons are in place ahead of the instream period.

Next EMG meeting: Tuesday 22nd July @ 1530