



Progress Update Summary

Stage 1 Scheme Development	Stage 2 Planning	Stage 3 Detailed Design
Activities this Period Mar/April 2022		
Multi Criteria Analysis of Options is in progress Scheme Climate Change Adaptation Plan ongoing Installation of tidal gauges to improve understanding of tidal design water levels Assessment of interaction with other infrastructure projects is ongoing Input from Landscape Architects and Conservation Engineer ongoing Procurement of environmental baseline survey updates	Due to commence in 2022	Due to commence in 2023
Activities next period April/May 2022		
Finalise Multi Criteria Analysis of Options Finalise Scheme Climate Change Adaptation Plan Continue liaison with Landscape Architects and Conservation Engineer Assessment of interaction with other infrastructure projects will continue	Not Applicable	Not Applicable
Key Drivers and Constraints		
Summer and Winter season environmental surveys	Environmental Protected Areas (SAC, NHA)	Tender Process – EU procurement rules
Key Risks		
Interaction with other infrastructure projects	Environmental Legislation effective from May 2017	Amendments to scheme design following Public Exhibition/ Planning
		Funding
		Tender process - legal challenges unsuccessful tenderers

