



# Glanmire Flood Relief Scheme

01/07/24 To 29/07/24

EMS 034 REVoo

#### **ENVIRONMENTAL AUDIT**

Details					
Project:	Glanmire Flood Relief Scheme				
Auditor:	SD/LD	Audit Period:	July		
Locations Audited:	All sites				

## Week Commencing 1st July

#### Comments/Observations

- Silt curtains installed at Riverstown Bridge/Meadowbrook prior to digging out of diversion channel.
- Trees surveyed for nesting birds and bat roost potential (BRP) at Riverstown/Meadowbrook prior to felling no nests located and no BRP.
- Silt curtains installed at Grandons for commencement of sheet pile wall installation.
- Trees surveyed at Grandon's prior to felling. No nesting birds or bat roost potential observed.
- Silt curtain installed at New Line in anticipation of river diversion.
- Silt curtain and fish guard (wire mesh) installed at Copper Valley prior to over pumping of Glenmore river.
- Electrofishing undertaken at Copper Valley 2/7/24, ECOW and RE present for periods of the efishing operation Numbers: 102 juvenile Brown trout, 1 juv trout fatality, 24 lamprey, 7 eels. Total: 134
- Silt fence installed along the riverbank at Evcore gym prior to clearance works. Vegetation surveyed for nesting birds and BRP prior to clearance no nests located and no BRP.
- Erosion control installed at intake and outfall points of New Line river diversion.
- Vegetation surveyed at Hazelwood bridge prior to clearance no nests located and no BRP.
- Erosion control installed on exposed riverbanks @ Hazelwood Bridge
- Electrofishing undertaken at Meadowbrook/Riverstown 4/7/24, ECOW and RE present for periods of the efishing operation Numbers: 103 juvenile Brown Trout, 24 juvenile Atlantic salmon, 35 eels, 1 lamprey, 0 fatalities. Total: 163
- Fish rescue undertaken at New Line (Electrofishing not required as per IFI discussions) Numbers: 26 juvenile Brown trout, 2 lamprey. Total: 28
- Silt mitigation adjusted and/or updated in all locations as required.
- $1^{st} 7^{th}$  July: No Otter sightings on cameras monitoring N2, C2, N6C and N6D.
  - o Mammal sightings: **Holt N2** Mink 29/6/24, Cat 4/7/24, 5/7/24 & 7/7/24. **Holt N6C** Fox & Cat 3/7/24, Fox 5/7/24

# Week Commencing 8th July

# **Comments/Observations**

- Clearance works continued at Evcore gym no nesting birds located and no BRP.
- Silt curtains installed for removal of temporary sheet piles and edge of riverbank at Eurofins/Sallybrook.
- Single small fish removed via hand net from ponding water behind temporary sheet piles.
- Oil spill at Meadowbrook 9/7/24 source Trench Control piling rig. Site Environmental Team undertook clean up immediately with use of Bioversal spray, oil absorbent booms and pads. Incident report issued 18/7/24
- Further tree removal at Meadowbrook, no bird nests located or BRP.
- Temporary sheet piles and edge of riverbank removed at Eurofins/Sallybrook.
- Environmental Tour 10/7/24 No significant findings
- 8<sup>th</sup> 14<sup>th</sup> July: No Otter sightings on cameras monitoring N2, C2, N6C and N6D.
  - o Mammal sightings: **Holt N2** Cat 11/7/24. **Holt N6C** Fox 11/7/24, Cat 12/7/24 & 14/7/24.

EMS 034 Rev 01 Page 2 of 9

### Week Commencing 15th July

#### Comments/Observations

- Flagstones installed at Cois na Gleann culvert.
- Pumps temporarily turned off at Cois na Gleann issues with Cois na Gleann downstream water quality monitoring sondes not recording accurate pH readings (16<sup>th</sup> 17<sup>th</sup> July) issue assessed by sonde supplier 22/7/24 and rectified 24/7/24. pH monitored using a handheld monitor during the interim. pH exceedances were noted on the upstream Hazelwood bridge sonde.
- Oil contamination encountered at Grandon's during rock armour removal. Temporary storage area created for contaminated boulders in Area 1 compound, which was bunded and lined with heavy duty plastic. Oil booms placed on the riverbank in case of an accidental release of oil during the recovery of the boulders.
- 15<sup>th</sup> 21<sup>st</sup> July: No Otter sightings on cameras monitoring N2, C2, N6C and N6D.
  - o Mammal sightings: **Holt N6D** Cat 25/7/24

## Week Commencing 22<sup>nd</sup> July

#### Comments/Observations

- Oil contamination at Grandons Millrace oil booms placed instream parallel to the riverbank in case of an accidental release during the recovery of the boulders and installation of sheet piles. Silt fences and oil booms installed perpendicular to the riverbank both upstream and downstream of the existing millrace culvert. Bioversal spray was deployed on three occasions during the works to minimise any potential impacts in case of the accidental release of oil. Water levels monitored and managed during works. Three eels removed using hand nets from the instream works area.
- Headwall installed on pipe outfall at Area 1 Sallybrook Compound. JKW survey completed in advance.
- Embankment works on going at Area 1 Sallybrook Compound. JKW survey completed in advance. JKW was recorded
- Cofferdam installed at Hazelwood bridge for western and eastern abutment. Silt fencing in place for these works
- Environmental Tour 24/7/24 high levels of silt observed at Copper Valley during sheet piling activity. Works stopped until a ne methodology is formed.
- 22<sup>nd</sup> 28<sup>th</sup> July: No Otter sightings on cameras monitoring N2, C2, N6C and N6D.
  - o Mammal sightings: **Holt N6D** Cat 25/7/24

Ecological Licenses Schedule						
GFRS – Ecological Licences						
ECOLOGICAL FEATURE	LICENCE TYPE	<u>STATUS</u>	START DATE	<b>EXPIRY DATE</b>		
Badgers	Derogation	Not Required	N/A	N/A		
Bats	Derogation	Not Required	N/A	N/A		
IAPS	Reg 14 – Transport JKW	Active	02/01/2024	31/06/2024		
IAPS	Reg 14 – Transport JKW + HB	Pending	01/08/2024			
Otters	Derogation	Active – Holts N2, C2, N6C & N6D	22/02/2024	31/12/2024		
Otters	Photograph/Film Wild Animals	Active	01/04/2024	31/10/2024		
E-Fishing – Cois na Gleann	Section 14	Received	01/07/2024	31/07/2024		
E-Fishing – All Areas	Section 14	Received	01/07/24	31/09/2024		

EMS 034 Rev 01 Page 3 of 9



August Look Ahead		
Area	Activity/Sensitive Feature	
Sallybrook/Eurofins	Rock armour – silt management	
	Embankment work – Japanese knotweed	
Grandons	Sheet piling – instream work, silt management/contaminated ground	
Cois Na Gleann	Culvert installations – silt management/pH monitoring	
Hazelwood	Bridge Extension – instream works, silt management/Japanese knotweed/	
	electrofishing	
Funeral Home	Ground water management	
Meadowbrook	Outfall – Ground/surface water management	
	Regrading/Dredging – instream works, silt management	
Springmount	Dredging – silt management	
Copper Valley	Ground/surface water management (over pumping). Electrofishing.	
New Line	Ground/surface water management	

Audit Acceptance/Sign-Off				
Auditor Signature	Site Representative Signature			
S. Dale	M. Snow			
L. Dolan				

Space provided on following pages for Figure

EMS 034 Rev 01 Page 4 of 9

























