



Progress Update Summary

Stage 1	Stage 2	Stage 3
Complete	Planning (Public Exhibition)	Detailed Design and Tendering (inc. Confirmation)
Activities this Period December 2017		
	Close out Stage 2 – Exhibition Report Completed and Responses to Submissions being sent out	Close out Confirmation Documents Complete EIA documentation
Activities next period January 2017		
	Stage 2 works completed	Submit the Confirmation Document for Ministerial Approval Compile tender documents including Bills of Quantities Tender scheme following confirmation from minister
Key Drivers and Constraints		
	Statutory Requirements of Arterial Drainage Acts	Cost Benefit Justification Tender Process – EU procurement rules
Key Risks		
	Update to EIA - New EIA Directive 2014-52 Landowner disputes Benefit Cost Ratio of Scheme	Amendments to scheme design following Public Exhibition Funding Tender process - legal challenges unsuccessful tenderers

Scheme Details

<p>Works Scope:</p> <p>June 2017</p> <p>Sallybrook Industrial Estate: Bleach Hill Stream – culvert replacement under access road Sallybrook Industrial Estate: Glashaboy River – 800m direct flood defences and pumping station Hazelwood: Cois na Gleann – culvert replacements at R615 and R639 and road re-grading Hazelwood: Glashaboy River – 400m direct defences - flood relief culvert at Avenue Bridge – Shopping Centre Road Bridge replacement and stormwater pumping station Hazelwood: Springmount Stream – culvert replacement and road re-grading at R630 and 80m direct flood defences Meadowbrook: Glashaboy River – 350m direct defences - conveyance improvements at Riverstown Road Bridge by clearing western and eastern arch Meadowbrook: Drainage – stormwater and foul water pump – road re-grading towards O’Callaghan Park Brooklodge: Butlerstown Stream – overland flow management Copper Valley Vue – Glenmore Stream – 3 bridge replacements and 210m direct defences The Groves: Glashaboy River – direct flood defence – stormwater pump and collector drain</p>	<p>Cost</p> <p>Construction estimated cost €8.5m incl. VAT Consultants - Arup €580,000 incl. VAT (estimated based on construction cost estimate) Funding : 100% OPW</p>
---	--

