



Progress Update Summary

Stage 1

Stage 2

Stage 3

Data Collation	Planning	Detailed Design and Tendering
Activities this Period April 2017		
Data Collation, QA and Review	Due to commence in 2018	Due to commence in 2019
Appoint/ manage contractors for Hydrometric, Geophysics and LIDAR Survey		
Analysis on First Public Information Day		
Activities next period April-May 2017		
Manage contractors for Hydrometric, Geophysics and LIDAR Survey	Not Applicable	Not Applicable
Close out Data Collation - Summary report on Public Information Day		
Commence Analysis for Hydrology, Hydraulics and Hydrogeology		
Key Drivers and Constraints		
Summer and Winter season environmental surveys	Environmental Protected Areas (SAC, NHA)	Tender Process – EU procurement rules
Key Risks		
Survey Appointment and Mobilisation	New Environmental Legislation to be transposed into Irish Law in May 2017	Amendments to scheme design following Public Exhibition/ Planning
Landowner Access		Funding
		Tender process - legal challenges unsuccessful tenderers

