



Note: Project programme above is current estimate only and subject to revision.

Progress Update Summary

Stage 1 Scheme Development	Stage 2 Planning	Stage 3 Detailed Design
Activities this Period August 2018		
Close out SI, Fish Survey, JKW Knotweed treatment	Due to commence in 2019	Due to commence in 2020
Analysis for Hydrology, Hydraulics and Hydrogeology		
Activities next period September 2018		
Analysis for Hydrology, Hydraulics and Hydrogeology Environmental Surveys	Not Applicable	Not Applicable
Key Drivers and Constraints		
Summer and Winter season environmental surveys	Environmental Protected Areas (SAC, NHA)	Tender Process – EU procurement rules
Key Risks		
Survey Appointment and Mobilisation	New Environmental Legislation effective from May 2017	Amendments to scheme design following Public Exhibition/ Planning
Landowner Access		Funding
		Tender process - legal challenges unsuccessful tenderers

