



Note: Project programme above is current estimate only and subject to revision.

Progress Update Summary

Stage 1 Scheme Development	Stage 2 Planning	Stage 3 Detailed Design
Activities this Period April/May 2020		
Commenced Multi Criteria Analysis of Options as presented at PPD. Delay to Geotechnical Investigations Appointment due to Covid-19 outbreak.	Due to commence in 2021	Due to commence in 2022
Activities next period June/July 2020		
Progress Multi Criteria Analysis of Options Geotechnical Investigations Appointment	Not Applicable	Not Applicable
Key Drivers and Constraints		
Summer and Winter season environmental surveys	Environmental Protected Areas (SAC, NHA)	Tender Process – EU procurement rules
Key Risks		
Geotechnical Investigations Appointment and Mobilisation	New Environmental Legislation effective from May 2017	Amendments to scheme design following Public Exhibition/ Planning Funding Tender process - legal challenges unsuccessful tenderers
Landowner Access		

