



Note: Project programme above is current estimate only and subject to revision.

Progress Update Summary

Stage 1 Scheme Development	Stage 2 Planning	Stage 3 Detailed Design
Activities this Period May/June 2020		
Commenced Multi Criteria Analysis of Options as presented at PPD. Geotechnical Investigations Appointment	Due to commence in 2021	Due to commence in 2022
Activities next period July/August 2020		
Progress Multi Criteria Analysis of Options Geotechnical Investigations to commence on site	Not Applicable	Not Applicable
Key Drivers and Constraints		
Summer and Winter season environmental surveys	Environmental Protected Areas (SAC, NHA)	Tender Process – EU procurement rules
Key Risks		
Geotechnical Investigations Mobilisation	New Environmental Legislation effective from May 2017	Amendments to scheme design following Public Exhibition/ Planning
Covid-19 impact on project programme / public participation day		Tender process - legal challenges unsuccessful tenderers
Landowner Access		

